

बन्दीपुर केवलकारको तालिका

Client : Bandipur Cable Car Pvt. Ltd.		Project : Bandipur Cable Car Passenger Ropeway																		
Project Ref. No. 1894		File No. 699																		
PROJECT EXECUTION PLAN																				
Months	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
Weeks	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Sl. No.	Activities																			
1	Supply of Item																			
1.1	Plant & Equipment																			
1.2	Structural																			
1.3	Electrical																			
2	Erection of Item																			
2.1	Plant & Equipment																			
2.2	Structural																			
2.3	Electrical																			
3	Trial & Commissioning																			

Note :

1. Individual activity may overlap maintaining the overall completion period.
2. The schedule is subject to Force Majeure condition as stipulated in the Agreement.
3. Readiness of Civil Front is pre-requisite for starting Erection activities.
4. Disbursal of timely payment from your side.
5. Final decision on Up-gradation of capacity will have an impact on Completion Schedule.
6. Week - 1 begins from 1st April, 2021.

